

DRAFT

ID	Task Mod	Task Name	Duration	Start	Finish	Prede	Resource Names	Half 2, 2017		Half 1, 2018					Half 2, 2018					Half 1, 2019					Half 2, 2019						
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
13	✓	✎	CATA Sprinkler Lines	85 days	Mon 5/21/18	Mon 8/13/18		Clementino																							
135	✓	✎	Piedmont High Intercom	192 days	Mon 2/5/18	Wed 8/15/18		Larres																							
115	✓	✎	Monroe Middle Classroom Renovations	338 days	Tue 9/19/17	Wed 8/22/18		Pope																							
119	✓	✎	Auditorium Renovations	206 days	Wed 1/31/18	Fri 8/24/18		Whitaker																							
123	✓	✎	Parkwood High Toilet Partitions	206 days	Wed 1/31/18	Fri 8/24/18		Whitaker																							
79	📍	✎	Tennis Courts - funded from 17-18 & 18-19	548 days	Fri 12/1/17	Thu 8/1/19		Mullis																							
80	✓	✎	design	364 days	Fri 12/1/17	Fri 11/30/18																									
81	✓	✎	bid/award	31 days	Fri 12/14/18	Fri 1/18/19	80																								
82	📅	✎	construction	89 days	Mon 4/1/19	Thu 8/1/19	81																								
99		✎	Indian Trail Boiler Replacement combined with HVAC project	503.13 days	Fri 1/26/18	Fri 8/16/19		Ritz																							
100	✓	✎	design	20 days	Fri 1/26/18	Wed 2/14/18																									
101	✓	✎	bid/award	30 days	Thu 2/15/18	Fri 3/16/18	100																								
102	📅	✎	construction	181 days	Fri 12/14/18	Fri 8/16/19	101																								
21	✓	✎	Windows and Doors - funded from 17-18 & 18-19	542 days	Tue 12/19/17	Fri 8/16/19		Mullis																							
83	📍	✎	Canopies - funded from 17-18 & 18-19	511 days	Fri 1/19/18	Fri 8/16/19		Mullis																							
84	✓	✎	design	195 days	Fri 1/19/18	Wed 8/1/18																									
85	✓	✎	bid/award	91 days	Wed 8/1/18	Wed 10/31/18	84																								
86	📅	✎	construction	47 days	Thu 6/13/19	Fri 8/16/19	85																								
139	✓	✎	Porter Ridge High Track Replacement	682 days	Tue 8/1/17	Fri 8/16/19		Benton																							
144	📍	✎	Prospect Treatment Plant - Rebid 2020	504 days	Fri 1/26/18	Fri 8/16/19		Benton																							
145	✓	✎	design	323 days	Fri 1/26/18	Fri 12/14/18																									
146	✓	✎	bid/award	30 days	Mon 1/7/19	Fri 2/15/19	145																								
147	📅	✎	construction	50 days	Mon 6/10/19	Fri 8/16/19	146																								

Project: 2017-2018 CIP Schedule
 Date: Fri 9/27/19

Project Complete Task Progress Summary

DRAFT

ID	Task Mod	Task Name	Duration	Start	Finish	Prede	Resource Names	Timeline																											
								Half 2, 2017					Half 1, 2018					Half 2, 2018					Half 1, 2019					Half 2, 2019							
M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S							
75		Forest Hills Lift Station - Rebid 2020	504 days	Fri 1/26/18	Mon 8/19/19		Benton																												
76		design	322.88 days	Fri 1/26/18	Fri 12/14/18																														
77		bid/award	30 days	Mon 1/7/19	Fri 2/15/19	76																													
78		construction	50 days	Mon 6/10/19	Fri 8/16/19	77																													
168		OCR Projects	487 days	Tue 2/13/18	Mon 8/19/19		Ogram																												
169		design	45 days	Tue 2/13/18	Thu 3/29/18																														
170		bid	32 days	Fri 3/30/18	Mon 4/30/18	169																													
171		rebid/award	25 days	Sun 3/10/19	Fri 6/14/19	170																													
172		construction	46 days	Mon 6/17/19	Mon 8/19/19	171																													
34		ADA	644 days	Mon 9/11/17	Wed 8/21/19		Benton																												
9		Prospect Piping	146 days	Fri 2/1/19	Fri 8/23/19		Reeder																												
51		Western Union Flooring - SEE BOND SCHEDULE					Whitaker																												

Project: 2017-2018 CIP Schedules
Date: Fri 9/27/19

Project Complete Task Progress Summary